

Status as of Tuesday, October 6, 2015:

Work Completed Last Week

1. Completed the two remaining cross pipes for storm drainage on University Avenue.
2. Continued forming inlet throats and tops.
3. Continued placement of pavement base drain.
4. Completed fine grading along University Avenue.

Work Scheduled for the Upcoming Week

1. Complete the pavement base drain.
2. Complete the subgrade placement.
3. Begin placing fabric for separation and crushed aggregate base course.
4. Begin placing curb.