

Work Completed Last Week

1. Ongoing work on pavement base drain. Small amount on University Avenue needs to be completed.
2. Completed the subgrade placement.
3. Fabric for separation and crushed aggregate base course has been placed on Third Street, Beverly Avenue, and about half of University Avenue.
4. Approximately 300 feet of curb has been placed.

Work Scheduled for the Upcoming Week

1. Complete pavement base drain.
2. Ongoing curb placement.
3. Begin signal pole installation.